
Melrose Container

Initial Energization.

- 1. Turn everything internal to container OFF.
 - a. Turn off all internal PDU breakers.
 - b. Turn off all internal Sub breakers.
 - c. Turn off all internal MAIN.
- 2. Turn on ONLY internal MAIN.
- 3. Exit container.
- 4. Energize container.
 - a. Check for leakage voltage externally.
 - b. Check for leakage voltage internally.
- 5. Energize Essential Services.
 - a. Turn on Lighting.
 - b. Turn on minimum Ventilation.
 - c. Check Verify Airflow.
 - d. Turn on Network Head.
 - e. Verify network connectivity.
- 6. Energize Network Aggregation.
 - a. Verify Aggregation Power.
 - b. Verify Network connectivity.
- 7. Energize Compute Load.
 - a. Energize on ONE Bank breaker.
 - b. Energize one PDU.
 - c. Energize one PDU breaker.
 - d. Energize one Compute Node.
 - e. Verify Load
 - f. Verify Compute Node Load.
- 8. Ramp Compute Load Incrementally.
 - a. Verify increased Load
 - b. Verify Compute node connectivity.



Load Reduction

- 1. Enter container.
- 2. Turn on lights.
- 3. Proceed to PDU Bank breaker panel
- 4. Turn off breakers to Banks 1-12?
- 5. Turn off breakers to Ventilation 1-9?
- 6. Verify....
- 7. Turn off lights
- 8. Exit and lock container

Load Increase

- 1. Enter container.
- 2. Turn on lights.
- 3. Proceed to PDU Bank breaker panel
- 4. Turn on breakers to Ventilation x?
- 5. Verify Airflow
- 6. Turn on breakers to Banks x
- 7. Verify load increase to target
- 8. Go to Step 4 and repeat until target load is verified.
- 9. Turn off lights
- 10. Exit and lock container.